

## Terminal Garage, Pedestrian Plaza and Airport Administrative Building





Dynamic signage will provide real-time parking availability on every level.



A 50,000-gallon cistern will capture rainwater for landscape irrigation.

# Progress Summary Report

June 2020

## At A Glance

- 6 levels of parking:
  - Five levels of public parking (2,800 spaces)
  - New Valet parking area on ground level
- Parking space guidance system
- Electric vehicle charging stations
- 50,000-gallon rainwater harvesting cistern for landscape irrigation
- Pedestrian plaza
- 64,000-square-foot Airport Administrative Building
- Pursuing **Parksmart** and **LEED** certifications
- Opening timeline:
  - Garage Levels P1-P4: **June 18, 2020**
  - Airport Administrative Building: **December 2020**
  - Garage Levels P5 & P6 and Pedestrian Plaza: **February 2021**



Electric vehicle charging stations are located on Levels P2-P6.

- Design-build team: **Messer Construction** and **Moody-Nolan Architects**

## Total Project Budget

- \$183 million

## Progress<sup>1</sup>

- % concrete placed: **100%**
- Total weight of concrete placed: **223 million pounds**
- Concrete weight equivalent: **446 Boeing 787 aircraft**
- Total pieces of steel erected: **2,053**
- Total weight of steel: **1.1 million pounds**

1, 2, 3, 4 As of 5/30/2020

## SMWBE Participation<sup>2</sup>

	GOAL	ACHIEVED*
<b>MBE PARTICIPATION</b>	<b>8.69%</b>	<b>8.92%</b>
<b>WBE PARTICIPATION</b>	<b>12.62%</b>	<b>12.38%</b>
<b>SBE PARTICIPATION</b>	<b>4.00%</b>	<b>2.58%</b>


- Paid to Date: **\$41.3 million**

## Work Force<sup>3</sup>

- Total # of workers: **1,565**
- Total hours worked: **807,000**
- Regional labor: **93%**

\* SMWBE participation figures are based on contractor's payment applications.

## Work Force By County



## Materials<sup>4</sup>

- % regional materials used: **90%**