# Terminal Garage, Pedestrian Plaza and Airport Administrative Building





BNA



**BNAVision.com** 



**Pictured: Construction continues** on the Terminal Garage.



**Pictured: The Pedestrian Plaza and** Airport Administrative Building. (Conceptual image)

# **Progress Summary Report**

June 2019

## At A Glance

- 5 levels of parking
- 3,000 parking spaces
- Parking space guidance system
- **EV charging stations**
- **Dedicated Valet Parking area**
- 50,000-gallon rainwater harvesting cistern for landscape irrigation
- **Pedestrian Plaza**

#### **Total Project Cost**

\$185 million •

### Progress<sup>1</sup>

- % concrete placed: 11%
- Total weight of concrete placed: 36,960,000 pounds
- Total weight of concrete to be placed, by project completion: 223,600,000 pounds
- <sup>1</sup> As of 6/1/2019
- <sup>2</sup> As of 4/30/2019
- <sup>3</sup> As of 6/1/2019
- <sup>4</sup> As of 6/1/2019

- 64,000-square-foot Airport Administrative Building
- Sustainability: **Pursuing Parksmart and LEED** certifications

**SMWBE** Participation<sup>2</sup>

MBE

WBE

SBE

**PARTICIPATION** 

**PARTICIPATION** 

**PARTICIPATION** 

Work Force <sup>3</sup>

- **Project timeline:** 
  - Garage will open Spring 2020
  - Airport Administrative Building and Pedestrian Plaza will open Early 2021

GOAL

8.69%

12.62%

4.00%

Paid to SMWBE-certified

• Total # of workers: 480

Regional labor: 97.5%

(195 per day, on average)

Total hours worked: 125,000

firms, to date: \$3.68 million

ACHIEVED

0.52%


0.94%

0.66%



**Pictured: The Pedestrian Plaza and Airport Administrative Building.** (Conceptual image)

**Design-build team: Messer Construction and Moody-Nolan** Architects



#### Materials<sup>4</sup>

- % regional materials used: 99%
  - BNA /ISION





#### **Work Force By County**