

TERMINAL GARAGE AND AIRPORT ADMINISTRATIVE BUILDING



PROJECT SUMMARY REPORT

February 2019



Pictured above: The new garage will feature a pedestrian plaza (center) and airport administrative building (far right). A hotel (shown at far left) is planned for a future expansion of the garage.



Pictured above: The pedestrian plaza and airport administrative building.



AT A GLANCE

- 6 levels of parking
- 3,000 spaces
- Pedestrian plaza
- 64,000-square-foot Airport Administrative Building
- Parking Space Guidance System
- EV charging stations
- Capacity for 50,000 gallons of rainwater harvesting for landscape irrigation
- Sustainability: Pursuing ParkSmart and LEED certifications
- Garage Opens Early 2020
- Project Completion: Fall 2020



Pictured: Short Term Garage demolition

- Design-Build Team: Messer Construction and Moody-Nolan Architects

TOTAL PROJECT BUDGET

- \$176 million

PROGRESS¹


- % Demolition Complete: 50%
- Total Weight of Materials Hauled From Site, To Date: 26,583 tons

WORKFORCE²

- Total # of workers, to date: 189 (average of 35 on-site per day)
- Regional labor: 78%
- Total hours worked, to date: 5,728

WORKFORCE BY COUNTY

- DAVIDSON
- OTHER
- RUTHERFORD
- SUMNER
- WILSON
- ROBERTSON



SMWBE PARTICIPATION³

Small, Minority and Woman-Owned Business Enterprises

Design and Construction

	GOAL	ACHIEVED	PROJECTED
MBE	8.70%	0.04%	8.70%
WBE	12.6%	0.14%	12.6%
SBE	4.0%	0.38%	4.0%

MATERIALS⁴

- % Regional materials used, to date: N/A

¹ As of 2/6/2019
² As of 1/28/2019
³ As of 2/4/2019
⁴ As of 1/28/2019