

Terminal Lobby and International Arrivals Facility



Progress Summary Report

August 2020




Wall formwork for a tunnel that will connect the International Arrivals Facility to Level 1 of the main terminal.



Fuel line installation is underway for the six future international gates.

At A Glance

- 440,000-square-foot project, including:
 - Expanded and renovated terminal lobby
 - New central marketplace
 - Expanded security screening checkpoint (24 lanes)
 - State-of-the-art International Arrivals Facility (6 gates)
 - Distinctive roof canopy
- Project timeline:
 - Enabling construction is underway
 - Split terminal configuration begins **Sept. 1, 2020**
 - Project completion: **Late 2023**
- Master architect: **Corgan**
- Design-build team: **Hensel Phelps and Fentress Architects**



A 198-foot tower crane will be erected in the central core of the main terminal to build the new roof canopy.

Total Project Budget

- \$462.8 million

Progress¹

- Total weight of earth excavated for IAF tunnel: **2,032 tons**
- Total weight of concrete placed: **1,130 tons**
- Necessary airline gate moves completed
- Column foundations for roof canopy are underway
- 8 new escalators nearing completion
- Terrazzo flooring installation is underway in concourses

SMWBE Participation²

	GOAL	ACHIEVED*
MBE PARTICIPATION	8.50%	1.83%
WBE PARTICIPATION	11.53%	1.23%
SBE PARTICIPATION	5.00%	0.43%

- Paid to Date: **\$7.2 million***

Work Force³

- Total # of workers: **314**
- Total hours worked: **82,125**
- Regional labor: **60%**

* SMWBE participation figures are based on contractor's payment applications. ^{1,3} As of 7/31/2020 ² As of 5/30/2020



Pictured: The terminal lobby as it will appear in 2023.