

# Concourse D & Terminal Wings Expansion





# Progress Summary Report

August 2019



Landside View of Concourse D  
(conceptual image)



North Terminal Wing  
Expansion under  
construction

## At A Glance

- Total square footage for both projects: **315,000 square feet**
- New, **115,000-square-foot** Concourse D
- **6** new domestic aircraft gates
- New **dining** and **retail**
- Terminal Wings Expansion:
  - **200,000 square feet** of new space
  - Expanded **Ticketing Lobby** and **Baggage Claim**
- Remodeling of **136,000 square feet** of existing terminal space
- **11,000-square-foot Central Utility Plant**
- Sustainability: On track for **LEED Certification**
- Design and construction by the **Hensel Phelps/Fentress Team**

## Total Project Budget

- **\$292 million**

## Progress <sup>1</sup>

- Construction of **Concourse D**, **Terminal Wings Expansion** and **Central Utility Plant** currently underway
- Total tons of steel to be used by project completion: **2,200 tons**
- Tons of steel erected, to date: **1,580 tons**
- Pieces of steel erected, to date: **2,646 of 3,296**
- Concourse D completion: **Summer 2020**

## SMWBE Participation <sup>2</sup>

	GOAL	ACHIEVED
MBE PARTICIPATION	6.29%	3.20%
WBE PARTICIPATION	9.13%	2.05%
SBE PARTICIPATION	4.0%	2.68%


- Paid to Date: **\$16.35 million**

## Work Force <sup>3</sup>

- Total # of workers: **303**
- Regional labor: **77.7%**
- Total hours worked: **549,508**

## Work Force By County

- Dickson
- Rutherford
- Davidson
- Stewart
- Sumner
- Wilson
- Other (TN)



<sup>1</sup> As of **8/13/2019**

<sup>2</sup> As of **6/30/2019**

<sup>3</sup> As of **6/30/2019**



- Central Utility Plant
- Concourse D
- Terminal Wings Expansions